

## DMSD System Wide Improvements

ID	Task Name	Duration	Start	Finish	Predecessors	2023 May
1	<b>General Conditions</b>	<b>180 days</b>	<b>Tue 6/13/23</b>	<b>Mon 2/19/24</b>		
2	Contract Date	1 day	Tue 6/13/23	Tue 6/13/23		
3	Submittals	180 days	Tue 6/13/23	Mon 2/19/24		
4	Notice to Proceed	1 day	Sat 7/15/23	Sat 7/15/23		
5	Preconstruction Meeting	1 day	Wed 6/28/23	Wed 6/28/23		
6	<b>Long Lead Items</b>	<b>330 days</b>	<b>Tue 6/13/23</b>	<b>Mon 9/16/24</b>		
7	Pump House/Booster Station Submittals	150 days	Tue 6/13/23	Mon 1/8/24		
8	Pump House/Booster Station Procurement	180 days	Tue 1/9/24	Mon 9/16/24	7	
9	Tank Submittals	45 days	Tue 6/13/23	Mon 8/14/23		
10	Tank Procurement	210 days	Tue 8/15/23	Mon 6/3/24	9	
11	<b>Englewood Pump House</b>	<b>291 days</b>	<b>Mon 10/2/23</b>	<b>Mon 11/11/24</b>		
12	Excavation/Shoring	20 days	Mon 10/2/23	Fri 10/27/23		
13	CIP Wet Well	30 days	Mon 10/30/23	Fri 12/8/23	12	
14	6" Supply to Existing Wet Well	15 days	Tue 10/15/24	Mon 11/4/24	16	
15	24" Tap	5 days	Tue 11/5/24	Mon 11/11/24	14	
16	Prefabricated Pump House	20 days	Tue 9/17/24	Mon 10/14/24	8	
17	Electrical - Wet Well	10 days	Tue 10/15/24	Mon 10/28/24	16	
18	<b>Booster Station</b>	<b>119 days</b>	<b>Wed 5/1/24</b>	<b>Mon 10/14/24</b>		
19	Excavation/Piping	10 days	Wed 5/1/24	Tue 5/14/24		
20	Booster Station Concrete	15 days	Wed 5/15/24	Tue 6/4/24	19	
21	Booster Station Install	10 days	Tue 9/17/24	Mon 9/30/24	8	
22	Booster Station Electrical	10 days	Tue 10/1/24	Mon 10/14/24	21	
23	<b>6" Supply - Booster Station to Tank</b>	<b>60 days</b>	<b>Wed 6/12/24</b>	<b>Tue 9/3/24</b>		
24	Install 6" Supply Line 32+00 to 78+50	60 days	Wed 6/12/24	Tue 9/3/24	19	
25	<b>Tank Site</b>	<b>60 days</b>	<b>Wed 5/15/24</b>	<b>Tue 8/6/24</b>		
26	Valve Vault	5 days	Wed 5/15/24	Tue 5/21/24	19	
27	Tank Site Piping and Appurtenences	20 days	Wed 5/22/24	Tue 6/18/24	26	
28	Tank Concrete	20 days	Wed 6/5/24	Tue 7/2/24	20	
29	Install Tank	20 days	Wed 7/3/24	Tue 7/30/24	28	
30	Tank Electrical	5 days	Wed 7/31/24	Tue 8/6/24	29	
31	<b>Meter Pits</b>	<b>120 days</b>	<b>Wed 5/1/24</b>	<b>Tue 10/15/24</b>		
32	Install Meter Pits	120 days	Wed 5/1/24	Tue 10/15/24		

Mainline Contracting Inc.  
 PO Box 3448  
 Rapid City SD 57709